## FDP Form 7 - 20% Component of the NTA (IRA) Utilization

## 20% COMPONENT OF THE NTA (IRA) UTILIZATION For the 3rd Quarter, CY 2022

## City of Cagayan de Oro

Program or				Target	Project Status		
Project	Location	Total cost	Date Started	Completion	% of	Total Cost Incurred	
				Date	Completion	as of September 30, 2022	Remarks
20% Development Fund CY 2022							
River Flood Mitigation Structure:							
Bigaan River Flood Mitigation Structure,							
Upstream, Gusa (Phase 5)	Gusa	20,000,000.00	29/06/2022	10/12/2022	44.42%	8,862,625.00	On-going
20% Development Fund CY 2021							
Concrete Paving of Roads:							
Tagpangi-Balongkot Road, Tagpangi	Tagpangi	6,500,000.00	30/07/2021	24/11/2021	90.08%	5,848,410.00	On-going
Sitio Taguile to Magayad Road Dansolihon	Dansolihon	9,991,000.00	30/07/2021	29/12/2021	25.69%	2,566,752.00	On-going
Tagpangi-Midkiwan-Bayanga Road	Bayanga	4,000,000.00	07/12/2021	10/04/2021	100%	3,996,560.00	Completed
Balongkot-Pasau-Pigasg-an Road, Dansolihon	Dansolihon	7,000,000.00	15/09/2021	01/12/2022	88.88%	6,206,373.00	On-going
Besigan Barangay Road, Besigan	Besigan	7,000,000.00	11/11/2021	14/04/2022	90.48%	6,323,890.00	On-going
Road from Sitio Sta. Cruz to Monigue, Dansolihon	Dansolihon	2,000,000.00	09/08/2021	27/10/2021	100%	1,997,961.00	Completed
Langag-Lagandang-Magawa Road	Dansolihon	3,500,000.00	19/07/2021	16/09/2021	100%	3,498,505.00	Completed
Erid Isolation Facility:							
Erid Testing Laboratory Including Equipment							
Outlay/Installation, San Simon	San Simon	3,000,000.00	06/24/21	09/26/21	100%	2,833,000.00	Completed
Erid Testing Laboratory Including Equipment							
Outlay/Installation, San Simon	San Simon	11,800,000.00	12/29/21	05/27/22	100%	11,791,704.00	Completed
House of Hope:							
House of Hope, Lumbia (Phase 2)	Lumbia	20,000,000.00	12/07/2021	11/07/2022	59.59%	11,916,860.00	On-going
River Flood Mitigation Structure:							

Bigaan River Flood Mitigation Structure,					00 100 <i>(</i>		
Upstream (Phase 4)		10,000,000.00	11/10/2021	02/12/2022	89.42%	8,907,952.00	On-going
Iponan River Flood Mitigation Structure, Iponan (Phase 3)	Iponan	10,000,000.00	11/10/2021	02/12/2022	89.33%	8,897,183.00	On going
Iponan River Flood Mitigation Structure,	iponan	10,000,000.00	11/10/2021	02/12/2022	09.55%	8,897,185.00	On-going
Canitoan (Phase 1)	Canitoan	15,000,000.00	03/08/2022	07/10/2022	90.14%	13,518,368.00	On-going
Cugman River Flood Mitigation Structure,	Cumbun	10,000,000.00	03,00,2022	0771072022	50.1470	13,510,500.00	on going
Tablon (Phase 5)	Tablon	10,000,000.00	27/12/2021	05/04/2022	89.04%	8,967,295.00	On-going
Cugman River Flood Mitigation Structure		,,	,,			-,	
F.S Catanico (Phase 5)	F.S Catanico	10,000,000.00	17/12/2021	21/03/2022	50.22%	5,017,214.00	On-going
							0 0
Concrete Paving of Lumbia Hospital Perimeter Roa	d:						
Lumbia Hospital Perimeter Road Including							
Parking Area w/ Drainage and Landscaping	Lumbia	5,000,000.00	26/05/2022	23/08/2022	90.69%	4,525,373.00	On-going
	Lambia	0,000,000.00	20/03/2022	23/00/2022	50.0570	4,525,575.00	ongoing
20% Development Fund CY 2020							
Concrete Paving of Roads:							
Concrete Faving of Roads.							
Balongkot-Pasau, Pigsag-an Road (Phase 3)	Pigsag-an	P 20,000,000.00	08/11/2020	03/13/21	80.15%	16,017,053.00	On-going
PN Roa Subdivision, Canitoan (Phase 1)	Canitoan	20,000,000.00	08/13/2020	03/23/21	100%	19,995,875.00	Completed
Lumbia-Palalan Road (Phase 5)	Lumbia	10,000,000.00	09/02/2020	01/04/2021	45.47%	4,546,523.00	On-going
Bayanga to Tagpangi (Phase 4)	Bayanga	10,000,000.00	07/07/2020	12/03/2020	100%	9,999,429.00	Completed
Besigan Brgy. Road (Phase 7)	Besigan	10,000,000.00	06/30/20	11/26/20	100%	9,992,075.00	Completed
Man-ai, Tignapoloan to Besigan Road		3,000,000.00	06/30/20	08/30/20	90.96%	2,722,078.00	On-going
Bayanga to Cueba de Oro	Bayanga	8,300,000.00	08/27/20	12/14/20	100%	8,289,945.00	Completed
Tagpangi Tinipigan Road (Phase 4)	Tagpangi	10,000,000.00	09/04/2020	01/26/21	90.38%	9,035,971.00	On-going
Coca Cola Compound Iponan (Phase 2)	Iponan	2,000,000.00	09/03/2020	10/12/2020	100%	1,997,842.00	Completed
Bayanga -Hawaii-Mahayahay, Kiamis Lumbia							
Road to Bayanga		5,000,000.00	08/20/20	12/02/2020	100%	4,997,759.00	Completed
Soldiers Hill Bulua to Camp Evangelista, Bulua	Bulua	10,000,000.00	11/04/2020	03/03/2020	90.17%	9,007,362.00	On-going
Balubal CDORSHIP4 Roads with Drainage (Phase 2)	Balubal	10,000,000.00	11/06/2020	05/19/21	89.63%	8,951,501.00	On-going
Langag-Lagandang Road (Phase 3)	Dansolihon	5,000,000.00	08/24/20	12/06/2020	100%	4,504,671.00	Completed
Balongkot Pasau Road (Phase 3)	Pigsag-an	20,000,000.00	08/11/2020	03/13/21	100%	19,983,243.00	Completed
Towards Kauswagan NHS with Drainage	Kauswagan	5,500,000.00	07/07/2020	10/24/20	100%	5,493,759.00	Completed
Man-ai, Tignapoloan to Besigan Road,							
Besigan (Phase 3)	Besigan	20,000,000.00	07/20/20	04/05/2021	25%	5,999,261.00	On-going
Grotto St. Bulua	Bulua	4,000,000.00	11/11/2020	02/28/21	100%	3,998,886.00	Completed
Drainage at Purok XI,	Tablon	3,000,000.00	11/09/2020	01/27/21	100%	2,997,373.00	Completed

Tagpangi Brgy. Road (Phase 4)	Tagpangi	5,000,000.00	07/08/2020	09/25/20	100%	4,994,629.00	Completed
Caritas to Ecoverde Subdn with Drainage, Indahag	Indahag	3,500,000.00	12/11/2020	03/20/21	100%	3,497,648.00	
Drainage at Oro Culai Subd. (Phase 2) Balulang	Balulang	2,999,000.00	04/12/2021	07/26/21	100%	2,995,787.00	
Gold City Village (Phase 3) Balulang	Balulang	2,999,000.00	12/28/20	02/25/21	80.13%	2,407,607.00	•
NHA Lourdesville Circumferential Road (Phase 3)	Balulang	1,500,000.00	12/04/2020	01/17/21	92.95%	1,392,503.00	
Phase 2, Pagatpat Relocation Site with Drainage	2 chicking	2,998,000.00	11/28/20	02/25/21	90.58%	2,715,453.00	
Interior Roads at Indahag	Indahag	3,000,000.00	10/01/2021	11/19/21	89.24%	2,674,869.00	
Sitio Tanguile to Magayad Road Dansolihon	Dansolihon	9,991,000.00	07/30/21	12/29/21	90.33%	9,024,741.00	
Bayanga Balogwa-Hawaii Road, Bayanga	Bayanga	7,000,000.00	08/31/21	12/13/21	100%	6,996,977.00	
Tignapoloan Brgy. Road, Tignapoloan (Phase 5)	Tignapoloan	10,000,000.00	24/06/2020	20/11/2020	100%	9,997,591.00	
Pag-ibig Homes with Drainage	Canitoan	5,000,000.00	12/11/2020	31/01/2021	100%	4,997,764.00	
r ag ibig homes with brainage	Carnoan	5,000,000.00	12/11/2020	51/01/2021	10070	4,557,704.00	completed
River Flood Mitigation Structure:							
Cugman River Flood Mitigation Structure, (Phase 4)	Cugman	10,000,000.00	08/13/20	11/05/2020	71.95%	7,146,797.00	On-going
Bigaan River Flood Mitigation Structure (Phase 4)	Gusa	10,000,000.00	09/25/20	12/13/20	89.99%	8,954,822.00	
Cugman River Flood Mitigation Structure,		-,	, -, -	, -, -		-,,	- 0- 0
FS Catanico (Phase 4)	FS Catanico	10,000,000.00	10/16/20	12/29/20	70.56%	7,049,153.00	On-going
Cagayan River, Mambuaya		10,000,000.00	03/09/2021	06/11/2021	100%	9,961,174.00	
Umalag River Flood Mitigation Structure Right Side	Tablon	10,000,000.00	03/26/21	06/28/21	85.55%	5,163,708.00	
Cugman River Flood Mitigation Structure,		,,-	,,			-,,-	
F.S Catanico (Phase 4)	F.S Catanico	10,000,000.00	10/16/20	12/29/20	100%	9,989,999.00	Completed
Umalag River Flood Mitigation Structure Left Side		,,-	,,			-,,	
Tablon Downstream (Phase 1)	Tablon	10,000,000.00	19/03/2021	22/06/2021	100%	9,996,773.00	Completed
Cugman River Flood Mitigation Structure,		,,-	,,	, ,		-,,	
Tablon (Phase 4)	Tablon	10,000,000.00	09/11/2020	27/01/2021	100%	9,996,270.00	Completed
		-,	, ,	, - , -		-,,	
Widening, Drainage & Slope Protection:							
Widening, Drainage & Construction of Slope							
Protection Structure at Besigan	Besigan	3,000,000.00	30/06/2020	30/08/2020	100%	2,992,723.00	Completed
Widening, Drainage & Slope Protection Structure	_						-
at Tumpagon	Tumpagon	20,000,000.00	19/02/2021	19/05/2021	90%	1,796,793.00	On-going
River Bank Protection Structure:							
Agusan River Bank Protection Structure,							
Agusan Section (Phase 4)	Agusan	10,000,000.00			15%	1,499,735.00	Mobilization
Alae River Bank Protection Structure Bugo(Phase 4)	Bugo	10,000,000.00	10/01/2020	12/29/20	100%	9,996,323.00	
Agusan River Flood Mitigation Structure	- 3 -	.,	-,-,	,,			P - 2
	1	I I		•		I	I

Tablon (Phase 5)	Tablon	10,000,000.00	08/20/20	11/13/20	100%	9,998,290.00	Completed
Widening, Drainage & Slope Protection:							
San Antonio Street towards NHA Diversion Channel Slope Protection Structure Pagalungan	Kauswagan	1,500,000.00	08/26/20	10/24/20	100%	1,423,714.00	Completed
National High School	Pagalungan	5,000,000.00	02/26/21	05/01/2021	100%	4,994,833.00	Completed
Widening, Drainage & Slope Protection Structure at Tumpagon	Tumpagon	2,000,000.00	02/19/21	05/19/21	89.98%	1,796,793.00	On-going
Construction of Drainage System:							
Tomas Saco Street Diversion Channel towards							
Arroyo Creek	Macasandig	3,600,000.00	10/09/2020	12/22/20	100%	3,564,266.00	
Masterson Elementary School, Balulang Along Carmen-Canitoan Road Towards	Balulang	5,000,000.00	04/14/21	10/28/21	100%	4,987,794.00	Completed
Calaanan Creek	Canitoan	9,955,000.00	06/14/21	05/24/22	100%	9,949,607.00	Completed
Outfall of Zone 2 Drainage System, Iponan	Iponan	1,000,000.00	01/28/21	03/19/21	100%	997,705.00	
Lapasan National High School (Phase 3)	Lapasan	900,000.00	10/11/2021	11/24/21	100%		Completed
Dolores Compound (Phase 2), Kauswagan	Kausawagan	2,500,000.00	11/07/2021	12/10/2021	83.12%		On-going
Drainage at Lapasan National High School (Phase 3)	Lapasan	900,000.00	10/11/2021	11/24/21	100%		Completed
Sitio Puli, Zone 13B Carmen	Carmen	3,000,000.00	05/01/2022	20/03/2022	25.03%	749,474.00	
P.N Roa towards Calaanan Creek (Phase 1)	Canitoan	2,000,000.00	04/11/2021	06/02/2022	69.12%	1,380,789.00	
Creek Main Drain:							
Arroyo Creek Main Drain (Phase 5)	Macasandig	5,000,000.00	02/11/2021	05/02/2021	89.60%	4,467,427.00	On-going
Construction of Road Opening:							
Sitio Balongkot, Dansolihon to Tumpagon Road,							
Dansolihon	Dansolihon	10,000,000.00	03/19/21	10/24/21	34.79%	3,474,636.00	On-going
Sitio Balongkot, Dansolihon to Tumpagon Road (Phase 1)	Dansolihon	4,000,000.00	03/19/21	08/10/2021	90.36%	3,605,250.00	On-going
	Danoonnon	4,000,000.00	03/13/21	00/10/2021	50.50%	3,003,230.00	on going
Construction of Bank Protection/Slope Protection:							
Canito-an (Phase 4) Canito-an	Canito-an	10,000,000.00	03/26/21	09/21/21	85%	8,499,856.00	On-going
Kolago Creek Bank Protection Structure, Canito-an (Phase 3)	Canito-an	10,000,000.00	08/02/2021	02/02/2022	89.97%	8,965,073.00	On-going

ERID Isolation Facility:							
ERID Isolation Facility, San Simon	San Simon	44,999,000.00	05/14/21	10/10/2021	100%	44,994,796.00	Completed
Rehabilitation of Drainage:							
St. John the Baptist to CDO River, Kauswagan	Kauswagan	5,000,000.00	12/03/2021	06/15/22	70.32%	3,514,066.00	On-going
Declogging:							
Pabayo St., Main Drain from Hayes St. to Yacapin	Deblesion	1 200 000 00	11/02/2022	10/11/2022	100.00%	1 107 006 00	Completed
St., Poblacion Balacanas Creek, Brgy. 21	Poblacion Barangay 21	1,200,000.00 600,000.00	11/03/2022 23/03/2022	10/11/2022 26/05/2022	100.00% 70.01%	1,197,906.00 419,857.00	
Water System:							
Tumpagon Water System	Tumpagon	2,000,000.00	03/12/2021	17/01/2022	89-57%	1,789,590.00	On-going
TOTAL		P 627,732,000.00					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data on information contained in this document.

(Sgd.) ATTY. PERCY G. SALAZAR City Budget Officer (Sgd.) ROLANDO A. UY City Mayor