Program or Project	Location	Total Cost/ Appropriation	Date Started	Target	Project Status		No. of	
				Completion	% of	Total Cost Incurred	Extensions, if	Remarks
				Date	Completion	to Date	any	
PRIOR YEAR 2020					-			
oncrete Paving of Roads								
Balubal CDORSHIP 4 Roads with Drainage, Balubal (Phase	Balubal	10,000,000.00	Nov. 6,2020	May 19,2021	95.00%	8,951,501.34		On going
Road at Gold City Village (Phase 3)	Balulang	3,000,000.00	Dec. 28,2020	Feb. 25,2021	100.00%	-		Completed
IHA Lourdesville Circumferential Road, Balulang (Phase 3)	•	1,500,000.00			100.00%	0.00		Completed
Concrete Paving with Drainage at Oro Culai Subd., Balulang Phase 2)	Balulang	3,000,000.00	April 12,2021	July 26,2021	100.00%	0.00		Completed
ayanga-Hawaii-Mahayahay, Kiamis Lumbia Road, ayanga	Bayanga	5,000,000.00	Aug. 20,2020	Dec. 2,2020	100.00%	4,997,759.63		Completed
ayanga to Tagpangi Road, Bayanga (Phase 4)	Bayanga	10,000,000.00	April 16,2020	Dec. 3,2020	100.00%	7,204,395.85		Completed
ayanga to Cueba de Oro, Bayanga	Bayanga	8,300,000.00	Aug. 27,2020	Dec. 14,2020	100.00%	8,289,945.09		Completed
esigan Barangay Road, Besigan (Phase 7)	Besigan	10,000,000.00	June 30,2020	Nov. 26,2020	100.00%	9,992,075.86		Completed
Mana-ai, Tignapoloan to Besigan Road, Besigan (Phase 3)	Besigan	20,000,000.00	July 20,2020	April 5,2020	100.00%	13,998,593.29		Completed
oad at Grotto St., Bulua	Bulua	4,000,000.00	Nov. 11,2020	Feb. 28,2021	100.00%	2,968,009.09		Completed
oldier's Hill Bulua to Camp Evangelista, Bulua	Bulua	10,000,000.00	Nov. 4,2020	Mar. 3,2021	95.00%	9,007,362.07		On going
oads at PN Roa Subdivision, Canitoan (Phase 1)	Canitoan	20,000,000.00	Aug. 13,2020	Mar. 23,2021	100.00%	19,995,875.56		Completed
angag-Lagandang Road, Dansolihon (Phase 3)	Dansolihon	5,000,000.00	Aug. 24,2020	Dec. 6,2020	100.00%	4,997,641.70		Completed
oad at Caretas to Ecoverded Subd. With Drainage, andahag	Indahag	3,500,000.00	Dec. 11,2020	Mar. 20,2021	100.00%			Completed
load leading to Cocacola Compound, Iponan (Phase 2)	Iponan	2,000,000.00	Sept. 3,2020	Oct. 12,2020	100.00%	1,355,902.43		Completed
load towards NHS Kauswagan with Drainage	Kauswagan	5,503,760.00	July 7,2020	Oct. 24,2020	90.00%	3,548,210.29		On going
abina Road with Drainage, Kauswagan		5,000,000.00	-			-		Procurement Stage
oads with Drainage of Villa de Oro Subd., Kauswagan		5,000,000.00				-		Procurement Stage
umbia-Palalan Road, Lumbia (Phase 5)	Lumbia	10,000,000.00	Sept. 2,2020	Jan. 4,2021	50.00%	4,546,523.84		On going
lelecia Homes Subd. Road with Drainage, Macasandig	Macasandig	5,000,000.00	Jan. 28,2021	June 1,2021	30.00%	-		On going
oad at Phase 2 Pagatpat R/S with Drainage	Pagatpat	3,000,000.00	Nov. 27,2020	April 16,2021	75.00%	-		On going
alongkot-Pasau Road, Pigsag-an Road (Phase 3)	Pigsag-an	20,000,000.00	Aug. 11,2020	Mar. 13,2021	100.00%	18,033,677.87		Completed
oncrete Paving of Road with Drainage at Purok XI, Tablon	Tablon	3,000,000.00	Nov. 9,2020	Feb. 27,2021	100.00%	2,459,965.72		Completed
agpangi Barangay Road (Phase 4)	Tagpangi	5,000,000.00	July 8,2020	Sept. 25,2020	100.00%	3,992,022.78		Completed
agpangi-Tinipigan Road (Phase 4)	Tagpangi	10,000,000.00	Sept. 4,2020	Jan. 26,2021	95.00%	3,025,366.54		On going
gnapoloan Barangay Road (Phase 5)	Tignapoloan	10,000,000.00	June 24,2020	Nov. 20,2020	100.00%	-		Completed
onstruction of Flood Mitigation Structures		,,	,	-, -		-		<u> </u>
gusan River Bank Protection Structure, Agusan Section Phase 4)	Agusan	10,000,000.00	Oct. 2,2020	Dec. 20,2020	100.00%	8,998,397.95		Completed

_				Target	Project Status		No. of	
Program or	Location	cation Total Cost/	Date Started	Completion	% of Total Cost Incurred		Extensions, if	Remarks
Project		Appropriation		Date	Completion	to Date	any	
Alae River Bank Protection Structure, Bugo (Phase 4)	Bugo	10,000,000.00	Oct. 1,2020		100.00%	-	,	Completed
Bigaan River Flood Mitigation Structure, Cugman (Phase 2)	Cugman	10,000,000.00	Nov. 9,2020	Feb. 1,2021	85.00%	-		On going
Cugman River Flood Mitigation Structure, Cugman (Phase 4)	Cugman	10,000,000.00	Aug. 13,2020	Nov. 5,2020	65.00%	7,146,797.07		On going
Cugman River Flood Mitigation Structure, FS Catanico (Phase 4)	FS Catanico	10,000,000.00	Oct. 16,2020	Dec. 29,2020	100.00%	7,049,153.27		Completed
Bigaan River Flood Mitigation Structure, Gusa (Phase 4)	Gusa	10,000,000.00	Sept. 25,2020	Dec. 13,2020	65.00%	6,979,048.73		On going
Cugman River Flood Mitigation Structure, Tablon (Phase 4)	Tablon	10,000,000.00	Nov. 9,2020	Jan. 27,2021	95.00%	-		On going
Agusan River Flood Mitigation Structure, Tablon (Phase 5)	Tablon	10,000,000.00	Aug. 20,2020	Nov. 12,2020	100.00%	-		Completed
Umalag River Flood Mitigation Structure Leftside, Tablon Downstream (Phase 1)	Tablon	10,000,000.00	Mar. 19,2021		70.00%	-		On going
Umalag River Flood Mitigation Structure Rightside, Tablon	Tablon	10,000,000.00	Mar. 26,2021	June 28,2021	90.00%	-		On going
Along Cagayan River, Mambuaya	Mambuaya	10,000,000.00	Mar. 9,2021	June 11,2021	85.00%	4,767,517.71		On going
Construction of Bank Protection/Slope Protection						-		
Kolago Creek Bank Protection Structure, Canitoan (Phase 3)		10,000,000.00				-		Procurement Stage
Calaanan Creek Bank Protection Structure, Canitoan (Phase 4)	Canitoan	10,000,000.00	Mar. 26,2021	Sept. 21,2021	65.00%	-		On going
Arroyo Creek Main Drain, Macasandig (Phase 5)	Macasandig	5,000,000.00	Feb. 11,2021	May 2,2021	50.00%	2,671,401.91		On going
Construction of Drainage System						-		
Drainage from Zone 1, 3 & 4 towards Bitan-ag Creek, Brgy. 26		3,000,000.00				-		Procurement Stage
Drainage at Mastersons Elementary School, Balulang	Balulang	5,000,000.00	April 14,2021	Oct. 28,2021	100.00%	-		Completed
PN Roa Road towards Calaanan Creek (Phase 1)		2,000,000.00				-		Procurement Stage
Drainage along Carmen-Canitoan Roads towards Calaanan Creek		10,000,000.00				0		Procurement Stage
Construction of Drainage at Sitio Puli, Zone 13-B, Carmen		3,000,000.00				-		Procurement Stage
Drainage Outfall of Zone 2 Drainage System, Iponan	Iponan	1,000,000.00	Jan. 28,2021	Mar. 19,2021	100.00%	-		Completed
Construction of Drainage at Dolores Compound (Phase 2), Kauswagan	Kauswagan	1,000,000.00	Nov. 14,2021	Sept. 7,2021		-		Mobilization
Widening of Drainage at San Antonio St. towards NHA Diversion Channel, Kauswagan	Kauswagan	1,500,000.00	Aug. 26,2020	Oct. 24,2020	100.00%	1,497,265.40		Completed
Drainage System from Capisnon towards Macajalar Bay (Phase 2), Kauswagan-Bayabas		3,000,000.00				-		Procurement Stage

Program or		Total Cost/		Target	Pro	oject Status	No. of	
Project	Location	Appropriation	Date Started	Completion	% of	Total Cost Incurred	Extensions, if	Remarks
Froject		Арргорпаціон		Date	Completion	to Date	any	
Rehab of Drainage along St. John the Baptist to CDO River, Kauswagan		5,000,000.00				-		Procurement Stage
Drainage at Lapasan National High School (Phase 3)		900,000.00				-		Procurement Stage
Water System						-		
Construction of Bayanga Water System		2,000,000.00				-		Procurement Stage
Construction of Sitio Bulahan, Dansolihon Water System		500,000.00				-		Procurement Stage
Improvement and Expansion of Pagalungan Water System inc. Sitio Guinitan		2,000,000.00				-		Procurement Stage

Program or		Total Cost/	Date Started	Target	Project Status		No. of	
	Location			Completion	% of	Total Cost Incurred	Extensions, if	Remarks
Project		Appropriation		Date	Completion	to Date	any	
Improvement of San Simon Water System	San Simon	2,000,000.00	July 30,2021	Oct. 7,2021	40.00%	-	,	On going
Improvement of Tagpangi Water System		1,000,000.00	,	,		-		Procurement Stage
Improvement of Tumpagon Water System		2,000,000.00				-		Procurement Stage
·						-		<u> </u>
Road Opening from Court of Appeals to Convention Center, Indahag		30,000,000.00				ı		Procurement Stage
Road Reblocking & Widening of Macanhan Road with Drainage, Carmen	Carmen	7,000,000.00	May 20,2021	Aug. 10,2021				Mobilization
TOTAL		413,703,760.00				166,474,410.99		
DRIOD VEAD 2010								
PRIOR YEAR 2019 Concrete Paying of Reads								
Concrete Paving of Roads	Dalubal	10 000 000 00	Aug E 2010	Nov. 22 2040	100.000/	0.006.000.00		Completed
Balubal CDORSHIP 4 Roads with Drainage	Balubal	10,000,000.00	Aug. 5,2019	Nov. 22,2019	100.00%	9,996,889.32		Completed
NHA Lourdesville Circumferential Road, Balulang (Phase 2)	Balulang	5,000,000.00	Aug. 5,2019	Oct. 13,2019	100.00%	4,997,656.39		Completed
Besigan Barangay Road, Besigan (Phase 6)	Besigan	5,000,000.00	July 3,2019	Aug. 31,2019	100.00%	4,932,624.73		Completed
Man-ai, Tignapoloan to Besigan Road, Besigan	Besigan	20,000,000.00	Aug. 5,2019	Jan. 6,2020	100.00%	18,030,882.82		Completed
Road with Drainage at Fil-Chil Village, Canitoan	Canitoan	10,000,000.00	Nov. 27,2020	May 10,2021	90.00%	7,030,543.62		On going
Road at Oro Housing Subdivision, Carmen	Carmen	4,000,000.00	June 12,2019	Aug. 21,2019	100.00%	3,996,956.14		Completed
Balongkot-Pasau Road, Dansolihon	Dansolihon	10,000,000.00	Dec. 12,2019	Feb. 9,2020	100.00%	9,995,366.38		Completed
Sitio Bankers to Sitio Dunguan, Dansolihon, Phase 1	Dansolihon	10,000,000.00	Sept. 9,2019	Feb. 5,2020	100.00%	8,998,305.72		Completed
Lumbia-Palalan Road, Lumbia (Phase 4)	Lumbia	10,000,000.00	July 1,2019	Oct. 8,2019	100.00%	9,985,982.21		Completed
Road from Pamalihi Pagatpat to Sitio Malubog (Phase 5)	Lumbia	10,000,000.00	Oct. 2,2019	April 28,2020	90.00%	1		On going
Rotonda-Bell Church Road, Macasandig		4,000,000.00				-		Procurement Stage
Soldier's Hill Subdivision Road, Zone 10, Bulua to Camp	Deter	40,000,000,00	Comt. 00.0040	Fab. 44 2020	400.000/	0.050.004.50		Commission
Evangelista, Patag	Patag	10,000,000.00	Sept. 23,2019	Feb. 11,2020	100.00%	9,953,631.59		Completed
San Simon Barangay Road, San Simon (Phase 2)	San Simon	10,000,000.00	Mar. 13,2020	Aug. 4,2020	100.00%	9,025,124.40		Completed
Tagpangi Barangay Road, Tagpangi (Phase 3)	Tagpangi	4,000,000.00	July 24,2019	Sept. 11,2019	100.00%	3,998,414.29		Completed
Tagpangi-Tinipigan Road, Tagpangi	Tagpangi	10,000,000.00	July 2,2019	Nov. 18,2019	100.00%	9,969,680.06		Completed
Tignapoloan Barangay Road, Tignapoloan	Tignapoloan	20,000,000.00	July 10,2019	Dec. 16,2019	100.00%	19,949,893.16		Completed
Road to Sinulom Falls with Slope Protection, Tignapoloan (Phase 2)		10,000,000.00				1		Procurement Stage
Construction of Bank Protection/Slope Protection						-		
Agusan River Bank Protection Structure, Agusan Section (Phase 3)	Agusan	20,000,000.00	Jan. 29,2020	July 10,2020	100.00%	-		Completed
Tagpuangi Creek Bank Protection Structure, Agusan (Phase 2)	Agusan	10,000,000.00	May 20,2020	Dec. 20,2020	100.00%	8,931,264.13		Completed
Alae River Bank Protection Structure, Bugo (Phase 3)	Bugo	10,000,000.00	Aug. 30,2019	Nov. 17,2019	100.00%	9,998,352.52		Completed
Bank Protection Structure along Calaanan Creek, Canitoan (Phase 4)	Canitoan	10,000,000.00	Sept. 23,2019	Mar. 10,2020	100.00%	9,949,607.06		Completed

Drawing or		Total Cost/		Target	Pro	oject Status	No. of	
Program or Project	Location	Total Cost/ Appropriation	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Bank Protection Structure along Kolago Creek, Canitoan (Phase 4)	Canitoan	10,000,000.00	June 20,2019	Dec. 26,2019	100.00%	9,920,882.15		Completed
Bigaan River Bank Protection Structure, Cugman (Phase 2)	Cugman	10,000,000.00	Aug. 30,2019	Nov. 17,2019	100.00%	-		Completed
Cugman River Bank Protection Structure, Cugman Section (Phase 3)	Cugman	10,000,000.00	Nov. 15,2019	Feb. 7,2020	55.00%	6,984,408.47		On going
Cugman River Bank Protection Structure, FS Catanico Section (Phase 2)	FS Catanico	10,000,000.00	Dec. 18,2019	Feb. 25,2020	100.00%	9,920,957.00		Completed
Bigaan River Bank Protection Structure, Gusa (Phase 3)	Gusa	10,000,000.00		May 27,2020	100.00%	9,909,164.51		Completed
Calacapan Creek Bank Protection Structure, Macasandig	Macasandig	10,000,000.00	Oct. 25,2019	Mar. 22,2020	100.00%	9,916,683.00		Completed
Bank Protection Structure along Mindolog Creek, Puerto (Phase 3)	Puerto	6,000,000.00	Oct. 2,2019	Feb. 12,2020	100.00%	5,997,742.14		Completed
Agusan River Bank Protection Structure, Tablon Section (Phase 3)	Tablon	10,000,000.00	Aug. 5,2019	April 30,2020	100.00%	9,998,612.71		Completed
Umalag River Bank Protection Structure , Tablon (Phase 2)	Tablon	20,000,000.00	Nov. 7,2019	Mar. 30,2020	100.00%	19,909,930.97		Completed
Construction of Drainage System						-		
Balulang Main Drain from Manresa Catchment, Balulang (Phase 2)	Balulang	13,071,194.00	June 28,2019	Sept. 14,2020	55.00%	7,217,283.11		Suspended
Dagong Creek Main Drain Upstream, Carmen (Phase 2)	Balulang	10,000,000.00	Aug. 9,2019	Jan. 16,2020	100.00%	9,997,495.58		Completed
Construction of Drainage at NHA Phase 2 towards Main Drain, Kauswagan	Kauswagan	2,000,000.00	May 22,2020	Aug. 24,2020	100.00%	-		Completed
Support to Infirmary Facilities - Other Hospital Equipment		1,022,917.00				-		Procurement Stage
TOTAL		334,094,111.00				259,514,334.18		
PRIOR YEAR 2018								
Concreting of Hospital Perimeter Road, Drainage and Landscaping	Carmen	12,000,000.00	Mar. 25,2019	Nov. 4,2019	95.00%	10,647,172.35		On going
Construction of Perimeter Fence of the Cagayan de Oro Stock Farm, Balubal	Balubal	1,000,000.00	April 3,2019	July 11,2019	100.00%	995,487.54		Completed
Construction of Residential Care for Elderly Building	Puerto	20,000,000.00	Jan. 11,2019	Feb. 9,2020	100.00%			Completed
Construction of Residential Care for Elderly Bldg. (Lot 1)						11,781,801.62		
Construction of Residential Care for Elderly Bldg (Lot 3- Infirmary Building)						4,615,747.19		

Program or		Total Cost/		Target	Project Status		No. of	
<u> </u>	Location		Date Started	Completion	% of	Total Cost Incurred	Extensions, if	Remarks
Project		Appropriation		Date	Completion	to Date	any	
Construction of Residential Care for Elderly Bldg (Chapel)						3,597,561.91		
Concrete Paving of Roads								
Baikingon Barangay Road	Baikingon	10,000,000.00	Sept. 14,2018	Jan. 11,2014	100.00%	9,997,181.92		Completed
Besigan Barangay Road	Besigan	10,000,000.00	Dec. 11,2018	Mar. 20,2019	100.00%	9,991,399.03		Completed
Roads at PN Roa Subdivision, Canitoan	Canitoan	9,862,000.00	Aug. 29,2018	Jan. 10,2019	100.00%	9,860,111.80		Completed
Road at Zone 10, Carmen	Carmen	5,000,000.00	Sept. 18,2018	Nov. 26,2018	100.00%	4,998,849.96		Completed
Road at Zone 12, Carmen	Carmen	5,000,000.00	Mar. 26,2019	July 20,2019	100.00%	2,980,926.41		Completed
Dansolihon-Balongkot Road, Dansolihon	Dansolihon	10,000,000.00	June 13,2018	Oct. 1,2018	100.00%	9,989,169.04		Completed
Pasil Road (gap section), Kauswagan	Kauswagan	2,500,000.00	Nov. 5,2018	Jan. 3,2019	100.00%	3,229,677.14		Completed
Jesus Roa Gabor Compound, Kauswagan	Kauswagan	3,000,000.00	Nov. 18,2018	Feb. 15,2019	100.00%	2,998,451.95		Completed
Road from Pamalihi Pagatpat to Sitio Malubog, Lumbia	Lumbia	10,000,000.00	Aug. 20,2018	Mar. 17,2019	100.00%	9,997,094.17		Completed
Road from Villarin St. towards Innivero Compound, Patag	Patag	4,000,000.00			100.00%	3,949,373.48		Completed
Pigsag-an Barangay Road	Pigsag-an	20,000,000.00	Sept. 6,2018	Mar. 28,2019	100.00%	19,980,439.28		Completed
Roads w/ Drainage towards Mother Theresa Foundation, Puerto	Puerto	15,000,000.00	Jan. 24,2020	Nov. 3,2020	75.00%	8,670,323.82		On going
San Simon Barangay Road	San Simon	10,000,000.00	Aug. 29,2018	Dec. 26,2018	100.00%	9,989,343.38		Completed
Taglimao Barangay Road	Taglimao	10,000,000.00	June 27,2018	·	100.00%	8,498,551.51		Completed
Tagpangi Barangay Road	Tagpangi	20,000,000.00	July 5,2018	Jan. 20,2019	100.00%	19,990,001.67		Completed
Road to Sinulom Falls, Tignapoloan	Tignapoloan	10,000,000.00	July 17,2018	Oct. 24,2018	100.00%	9,486,141.58		Completed
Tignapoloan Barangay Road	Tignapoloan	20,000,000.00	July 25,2018	Jan. 14,2019	100.00%	19,997,901.20		Completed
Tuburan Barangay Road	Tuburan	20,000,000.00	June 29,2018	Dec. 25,2018	100.00%	19,998,858.89		Completed
Tumpagon Barangay Road	Tumpagon	20,000,000.00	July 25,2018	Jan. 5,2019	100.00%	19,997,420.75		Completed
Pagalungan Road	Pagalungan	10,000,000.00	Sept. 14,2018	Jan. 11,2019	100.00%	9,997,517.65		Completed
Concrete Paving of Pagalungan-Buracan Road (Leading to New Sanitary Landfill, Pagalungan	Pagalungan	19,410,000.00	June 1,2018	Dec. 2,2018	100.00%	19,388,749.01		Completed
Construction of Bank Protection /Slope Protection								
Construction of Slope Protection Structure along Dansolihon, Langag Section, Dansolihon	Dansolihon	15,138,000.00	July 29,2018	April 20,2019	55.00%	15,135,587.51	_	Suspended
Bank Protection Structure along Kolago Creek, Canitoan	Canitoan	10,527,000.00	June 22,2018		100.00%	7,559,344.34		Completed
TOTAL		302,437,000.00				288,320,186.10		